




# Bunbury Outer Ring Road Delivery Strategy



Section 21   Paris / Clifton and Section 22   Raymond Road		Section 23   South Western Highway and Section 24   Discovery Road		Section 31   Lillydale Road and Section 32   Bussell Highway	
Scope:	Signage, Lines, Grabs/Bollards. Fencing	Scope:	Signage, Lines, Grabs/Bollards. Fencing	Scope:	Signage, Lines, Grabs/Bollards. Fencing
Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages
Contract type:	Schedule of rates and lump sum	Contract type:	Schedule of rates and lump sum	Contract type:	Schedule of rates and lump sum
Timing:	Mid 2023	Timing:	Early 2023	Timing:	Late 2023
Scope:	Hard and soft landscaping	Scope:	Hard and soft landscaping	Scope:	Hard and soft landscaping
Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages
Contract type:	Schedule of rates and lump sum	Contract type:	Schedule of rates and lump sum	Contract type:	Schedule of rates and lump sum
Timing:	Early 2023	Timing:	Early 2023	Timing:	Early 2023
Scope:	19,145lm Steel barrier 2,929lm Concrete barrier	Scope:	29,101lm Steel barrier 4,351lm Concrete barrier	Scope:	23,342lm Steel barrier 4,652lm Concrete barrier
Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages
Contract type:	Schedule of rates and lump sum	Contract type:	Schedule of rates and lump sum	Contract type:	Schedule of rates and lump sum
Timing:	Early 2023	Timing:	Early 2023	Timing:	Late 2023
Scope:	297,496m2 Pavements	Scope:	504,498m2 Pavements	Scope:	480,753m2 Pavements
Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages
Contract type:	Schedule of rates and lump sum Plant and labour hire	Contract type:	Schedule of rates and lump sum Plant and labour hire	Contract type:	Schedule of rates and lump sum Plant and labour hire
Timing:	September 2022	Timing:	September 2022	Timing:	September 2023
Scope:	5039lm Culverts RCP and RCBC 8010lm Pit and pipe	Scope:	10,424lm Culverts RCP & RCBC 10,104lm Pit and pipe	Scope:	2,155lm Culverts RCP & RCBC 11,108lm Pit & Pipe
Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages	Delivery strategy:	Multiple sub-contract packages
Contract type:	Schedule of rates for install, FRP, plant and labour hire	Contract type:	Schedule of rates for install, FRP, plant and labour hire	Contract type:	Schedule of rates for install, FRP, plant and labour hire
Timing:	Underway	Timing:	Commence Mid March	Timing:	Commence early 2023
Scope:	BR 1837, BR 1838, BR 1839/40	Scope:	BR 1841, BR 1842, BR 1845	Scope:	BR 1905, BR 1906, BR 1907, BR 1916
Delivery strategy:	Sub-contract	Delivery strategy:	Sub-contract	Delivery strategy:	Sub-contract
Contract type:	Schedule of rates and lump sum BR 1838 Underway, BR 1837 from April 2022	Contract type:	Schedule of rates and lump sum BR 1841 Underway. BR 1842 from May 2022, BR 1845 from June 2022	Contract type:	Schedule of rates and lump sum Commencement between December 2022 and March 2023
Timing:		Timing:		Timing:	
Scope:	1.7M m3 Earthworks	Scope:	2.2M m3 Earthworks	Scope:	1.2M m3 Earthworks
Delivery strategy:	Self managed	Delivery strategy:	Self managed	Delivery strategy:	Self managed
Contract type:	Schedule of rates, wet and dry hired plant	Contract type:	Schedule of rates, wet and dry hired plant	Contract type:	Schedule of rates, wet and dry hired plant
Timing:	Underway, opportunities until late 2023	Timing:	Underway, opportunities until late 2023	Timing:	Underway, opportunities until late 2023



Section 21   Paris / Clifton and Section 22   Raymond Road	
Package name:	Dry hire plant
Description of works:	Hire of earthworks machinery (roller, grader, water cart, loader etc)
Scope:	Supply of machinery on dry hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing
Start date:	July 2022
Finish date:	Late 2023
Package release:	End June 2022
Package name:	Wet hire plant
Description of works:	Hire of final trim earthworks machinery (graders and excavators)
Scope:	Supply of machinery on wet hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing
Start date:	July 2022
Finish date:	Late 2023
Package release:	End June 2022

Section 23   South Western Highway and Section 24   Discovery Road	
Package name:	Dry hire plant
Description of works:	Hire of earthworks machinery (roller, grader, water cart, loader etc)
Scope:	Supply of machinery on dry hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing
Start date:	July 2022
Finish date:	Late 2023
Package release:	End June 2022
Package name:	Wet hire plant
Description of works:	Hire of final trim earthworks machinery (graders and excavators)
Scope:	Supply of machinery on wet hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing
Start date:	July 2022
Finish date:	Late 2023
Package release:	End June 2022

Section 31   Lillydale Road and Section 32   Bussell Highway	
Package name:	Dry hire plant
Description of works:	Hire of earthworks machinery (roller, grader, water cart, loader etc)
Scope:	Supply of machinery on dry hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing
Start date:	September 2022
Finish date:	Early 2024
Package release:	August 2022
Package name:	Wet hire plant
Description of works:	Hire of final trim earthworks machinery (graders and excavators)
Scope:	Supply of machinery on wet hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing
Start date:	September 2022
Finish date:	Early 2024
Package release:	August 2022
Package name:	Embankment material supply
Description of works:	Supply, load and haul of embankment material (primarily sand)
Scope:	1.2 million tonnes
Start date:	October 2022
Finish date:	Early 2024
Package release:	June 2022
Package name:	Construction water
Description of works:	Bore installation
Scope:	Drill, case and commission x 4 construction water bores
Start date:	August 2022
Finish date:	October 2022
Package release:	June 2022
Package name:	Construction water
Description of works:	Supply pumps
Scope:	Purchase of bore and standpipe pump kits
Start date:	August 2022
Finish date:	October 2022
Package release:	May 2022



Scope: 1.7M m3 Earthworks  
Delivery strategy: Self managed  
Contract type: Schedule of rates, wet and dry hired plant  
Timing: Underway, opportunities until late 2023

Scope: 2.2M m3 Earthworks  
Delivery strategy: Self managed  
Contract type: Schedule of rates, wet and dry hired plant  
Timing: Underway, opportunities until late 2023

Scope: 1.2M m3 Earthworks  
Delivery strategy: Self managed  
Contract type: Schedule of rates, wet and dry hired plant  
Timing: Underway, opportunities until late 2023



<div>Section 21   Paris / Clifton and Section 22   Raymond Road</div> <div><div><div>Package name:</div>Noise wall</div><div><div>Description of works:</div>Noise wall supply and installation Installation split for foundations FRP works and panels supply</div><div><div>Scope:</div>2000m2 Limestone 2500m2 of post and precast concrete panels</div><div><div>Start date:</div>January 2023</div><div><div>Finish date:</div>November 2023</div><div><div>Package release:</div>September 2022</div></div> <div><div><div>Package name:</div>Screen walls</div><div><div>Description of works:</div>Screen wall supply and installation Installation split for foundations FRP Works and Panels Supply</div><div><div>Scope:</div>4000m2 of post and acrylic panels</div><div><div>Start date:</div>January 2023</div><div><div>Finish date:</div>March 2024</div><div><div>Package release:</div>September 2022</div></div> <div><div><div>Package name:</div>Retaining wall</div><div><div>Description of works:</div>Precast segmental MSE walls panels installation FRP Works for retaining walls RW20-02 at Paris Rd to Forrest Hwy intersection</div><div><div>Scope:</div>4500m2 MSE walls panels installation</div><div><div>Start date:</div>January 2023</div><div><div>Finish date:</div>June 2023</div><div><div>Package release:</div>September 2022</div></div>
--



<div>Section 21   Paris / Clifton and Section 22   Raymond Road</div>		<div>Section 23   South Western Highway and Section 24   Discovery Road</div>		<div>Section 31   Lillydale Road and Section 32   Bussell Highway</div>	
<div><div>Package name:</div><div>Metal work</div><div>Description of works:</div><div>Steel barriers and balustrades supply and installation</div><div>Scope:</div><div>1000m of steel barriers 400m of monowils balustrades</div><div>Start date:</div><div>March 2023</div><div>Finish date:</div><div>March 2024</div><div>Package release:</div><div>September 2022</div></div>		<div><div>Package name:</div><div>Metal work</div><div>Description of works:</div><div>Steel barriers and balustrades supply and installation</div><div>Scope:</div><div>1000m of steel barriers 300m of monowils balustrades</div><div>Start date:</div><div>March 2023</div><div>Finish date:</div><div>March 2024</div><div>Package release:</div><div>September 2022</div></div>		<div><div>Package name:</div><div>Metal work</div><div>Description of works:</div><div>Steel barriers and balustrades supply and installation</div><div>Scope:</div><div>500m of steel barriers 300m of monowils balustrades</div><div>Start date:</div><div>September 2023</div><div>Finish date:</div><div>April 2024</div><div>Package release:</div><div>December 2022</div></div>	
<div><div>Package name:</div><div>Miscellaneous</div><div>Description of works:</div><div>Art work painting and anti-graffiti for MSE panels and noise walls</div><div>Scope:</div><div>6000m2 of painting</div><div>Start date:</div><div>January 2023</div><div>Finish date:</div><div>April 2024</div><div>Package release:</div><div>September 2022</div></div>		<div><div>Package name:</div><div>Miscellaneous</div><div>Description of works:</div><div>Art work painting and anti-graffiti for MSE panels and noise walls</div><div>Scope:</div><div>3000m2 of painting</div><div>Start date:</div><div>January 2023</div><div>Finish date:</div><div>April 2024</div><div>Package release:</div><div>September 2022</div></div>		<div><div>Package name:</div><div>Miscellaneous</div><div>Description of works:</div><div>Art work painting and anti-graffiti for MSE panels and noise walls</div><div>Scope:</div><div>5000m2 of painting</div><div>Start date:</div><div>November 2023</div><div>Finish date:</div><div>May 2024</div><div>Package release:</div><div>December 2022</div></div>	
<div><div>Package name:</div><div>BR 1839 and 1840 FRP works</div><div>Description of works:</div><div>Formwork, reinforcement and concrete placement for substructure and superstructure</div><div>Scope:</div><div>3000m2 of formwork to form 2300m3 of concrete to pour 350 tonne of reinforcement to place</div><div>Start date:</div><div>June 2023</div><div>Finish date:</div><div>March 2024</div><div>Package release:</div><div>October 2022</div></div>		<div><div>Package name:</div><div>BR 1845 FRP works</div><div>Description of works:</div><div>Formwork, reinforcement and concrete placement for substructure and superstructure</div><div>Scope:</div><div>4000m2 of formwork to form 5000m3 of concrete to pour 1100 tonne of reinforcement to place</div><div>Start date:</div><div>December 2022</div><div>Finish date:</div><div>March 2024</div><div>Package release:</div><div>August 2022</div></div>		<div><div>Package name:</div><div>BR 1905, 1906, 1907, 1916 FRP works</div><div>Description of works:</div><div>Formwork, reinforcement and concrete placement for substructure and superstructure</div><div>Scope:</div><div>2000m2 of MSE walls installation 6000m2 of formwork to form 3000m3 of concrete to pour 700 tonne of reinforcement to place</div><div>Start date:</div><div>March 2023</div><div>Finish date:</div><div>April 2024</div><div>Package release:</div><div>November 2022</div></div>	
<div><div>Scope:</div><div>BR 1837, BR 1838, BR 1839/40</div><div>Delivery strategy:</div><div>Sub-contract</div><div>Contract type:</div><div>Schedule of rates and lump sum BR 1838 Underway, BR 1837 from April 2022</div><div>Timing:</div></div>		<div><div>Scope:</div><div>BR 1841, BR 1842, BR 1845</div><div>Delivery strategy:</div><div>Sub-contract</div><div>Contract type:</div><div>Schedule of rates and lump sum BR 1841 Underway. BR 1842 from May 2022, BR 1845 from June 2022</div><div>Timing:</div></div>		<div><div>Scope:</div><div>BR 1905, BR 1906, BR 1907, BR 1916</div><div>Delivery strategy:</div><div>Sub-contract</div><div>Contract type:</div><div>Schedule of rates and lump sum Commencement between December 2022 and March 2023</div><div>Timing:</div></div>	








Pavement


<div>Section 21   Paris / Clifton and Section 22   Raymond Road</div> <div><div><div>Package name:</div><div>Dry hire plant</div></div><div><div>Description of works:</div><div>Hire of earthworks machinery (roller, grader, water cart, loader etc)</div></div><div><div>Scope:</div><div>Supply of machinery on dry hire arrangement. Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing</div></div><div><div>Start date:</div><div>September 2022</div></div><div><div>Finish date:</div><div>Late 2023</div></div><div><div>Package release:</div><div>End June 2022</div></div><div><div>Package name:</div><div>Wet hire plant</div></div><div><div>Description of works:</div><div>Hire of final trim pavements machinery (graders)</div></div><div><div>Scope:</div><div>Supply of machinery on wet hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing</div></div><div><div>Start date:</div><div>September 2022</div></div><div><div>Finish date:</div><div>Late 2023</div></div><div><div>Package release:</div><div>End June 2022</div></div></div>		<div>Section 23   South Western Highway and Section 24   Discovery Road</div> <div><div><div>Package name:</div><div>Dry hire plant</div></div><div><div>Description of works:</div><div>Hire of earthworks machinery (roller, grader, water cart, loader etc)</div></div><div><div>Scope:</div><div>Supply of machinery on dry hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing</div></div><div><div>Start date:</div><div>September 2022</div></div><div><div>Finish date:</div><div>Late 2023</div></div><div><div>Package release:</div><div>End June 2022</div></div><div><div>Package name:</div><div>Wet hire plant</div></div><div><div>Description of works:</div><div>Hire of final trim pavements machinery (graders)</div></div><div><div>Scope:</div><div>Supply of machinery on wet hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing</div></div><div><div>Start date:</div><div>September 2022</div></div><div><div>Finish date:</div><div>Late 2023</div></div><div><div>Package release:</div><div>End June 2022</div></div></div>		<div>Section 31   Lillydale Road and Section 32   Bussell Highway</div> <div><div><div>Package name:</div><div>Dry hire plant</div></div><div><div>Description of works:</div><div>Hire of earthworks machinery (roller, grader, water cart, loader etc)</div></div><div><div>Scope:</div><div>Supply of machinery on dry hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing</div></div><div><div>Start date:</div><div>TBC</div></div><div><div>Finish date:</div><div>TBC</div></div><div><div>Package release:</div><div>TBC</div></div><div><div>Package name:</div><div>Wet hire plant</div></div><div><div>Description of works:</div><div>Hire of final trim pavements machinery (graders)</div></div><div><div>Scope:</div><div>Supply of machinery on wet hire arrangement Machinery to be provided fully maintained by supplier SWGA to supply fuel and daily servicing</div></div><div><div>Start date:</div><div>TBC</div></div><div><div>Finish date:</div><div>TBC</div></div><div><div>Package release:</div><div>TBC</div></div></div>	
<div><div>Scope:</div><div>297,496m2 Pavements</div></div> <div><div>Delivery strategy:</div><div>Multiple sub-contract packages</div></div> <div><div>Contract type:</div><div>Schedule of rates and lump sum</div></div> <div><div>Timing:</div><div>Plant and labour hire September 2022</div></div>		<div><div>Scope:</div><div>504,498m2 Pavements</div></div> <div><div>Delivery strategy:</div><div>Multiple sub-contract packages</div></div> <div><div>Contract type:</div><div>Schedule of rates and lump sum</div></div> <div><div>Timing:</div><div>Plant and labour hire September 2022</div></div>		<div><div>Scope:</div><div>480,753m2 Pavements</div></div> <div><div>Delivery strategy:</div><div>Multiple sub-contract packages</div></div> <div><div>Contract type:</div><div>Schedule of rates and lump sum</div></div> <div><div>Timing:</div><div>Plant and labour hire September 2023</div></div>	

# Barriers



<div>Barriers</div> <div></div>	Section 21   Paris / Clifton and Section 22   Raymond Road	Section 23   South Western Highway and Section 24   Discovery Road	Section 31   Lillydale Road and Section 32   Bussell Highway
	<div><div>Scope:</div><div>19,145lm Steel barrier 2,929lm Concrete barrier</div><div>Delivery strategy:</div><div>Multiple sub-contract packages</div><div>Contract type:</div><div>Schedule of rates and lump sum</div><div>Timing:</div><div>September 2022</div></div>	<div><div>Scope:</div><div>29,101lm Steel barrier 4,351lm Concrete barrier</div><div>Delivery strategy:</div><div>Multiple sub-contract packages</div><div>Contract type:</div><div>Schedule of rates and lump sum</div><div>Timing:</div><div>September 2022</div></div>	<div><div>Scope:</div><div>23,342lm Steel barrier 4,652lm Concrete barrier</div><div>Delivery strategy:</div><div>Multiple sub-contract packages</div><div>Contract type:</div><div>Schedule of rates and lump sum</div><div>Timing:</div><div>2023</div></div>
	<div><div>Package name:</div><div>Steel barriers</div><div>Description of works:</div><div>Supply and install steel barriers</div><div>Scope:</div><div>19,145lm steel barrier</div><div>Start date:</div><div>Early 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>TBC</div></div> <div><div>Package name:</div><div>Concrete barriers</div><div>Description of works:</div><div>Supply and install concrete barriers</div><div>Scope:</div><div>2,929lm concrete barrier</div><div>Start date:</div><div>Februrary 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>September 2022</div></div> <div><div>Package name:</div><div>Anti-grafiti of concrete barriers</div><div>Description of works:</div><div>Spray paint concrete barriers</div><div>Scope:</div><div>2,929lm concrete barrier</div><div>Start date:</div><div>November 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>June 2023</div></div>	<div><div>Package name:</div><div>Steel barriers</div><div>Description of works:</div><div>Supply and install steel barriers</div><div>Scope:</div><div>29,101lm steel barrier</div><div>Start date:</div><div>Early 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>TBC</div></div> <div><div>Package name:</div><div>Concrete barriers</div><div>Description of works:</div><div>Supply and install concrete barriers</div><div>Scope:</div><div>4,351lm concrete barrier</div><div>Start date:</div><div>Februrary 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>July 2022</div></div> <div><div>Package name:</div><div>Anti-grafiti of concrete barriers</div><div>Description of works:</div><div>Spray paint concrete barriers</div><div>Scope:</div><div>4,351lm concrete barrier</div><div>Start date:</div><div>November 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>June 2023</div></div>	<div><div>Package name:</div><div>Steel barriers</div><div>Description of works:</div><div>Supply and install steel barriers</div><div>Scope:</div><div>23,342lm steel barrier</div><div>Start date:</div><div>Early 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>TBC</div></div> <div><div>Package name:</div><div>Concrete barriers</div><div>Description of works:</div><div>Supply and install concrete barriers</div><div>Scope:</div><div>4,652lm concrete barrier</div><div>Start date:</div><div>Februrary 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>July 2022</div></div> <div><div>Package name:</div><div>Anti-grafiti of concrete barriers</div><div>Description of works:</div><div>Spray paint concrete barriers</div><div>Scope:</div><div>4,652lm concrete barrier</div><div>Start date:</div><div>November 2023</div><div>Finish date:</div><div>Early 2024</div><div>Package release:</div><div>June 2023</div></div>



<div>Landscaping</div> <div></div>	<div>Section 21   Paris / Clifton and Section 22   Raymond Road</div>	<div>Section 23   South Western Highway and Section 24   Discovery Road</div>	<div>Section 31   Lillydale Road and Section 32   Bussell Highway</div>
	<div><div>Scope:</div>Hard and soft landscaping</div> <div><div>Delivery strategy:</div>Multiple sub-contract packages</div> <div><div>Contract type:</div>Schedule of rates and lump sum</div> <div><div>Timing:</div>Early 2023</div>	<div><div>Scope:</div>Hard and soft landscaping</div> <div><div>Delivery strategy:</div>Multiple sub-contract packages</div> <div><div>Contract type:</div>Schedule of rates and lump sum</div> <div><div>Timing:</div>Early 2023</div>	<div><div>Scope:</div>Hard and soft landscaping</div> <div><div>Delivery strategy:</div>Multiple sub-contract packages</div> <div><div>Contract type:</div>Schedule of rates and lump sum</div> <div><div>Timing:</div>Early 2023</div>
	<div>Landscaping design is not currentlty finalised. Packages will be released for: Plant supply Plant installation Topsoil supply Topsoil respread Herbicide treatment Mulch supply Dry and wet plant hire Labour hire</div>	<div>Landscaping design is not currently finalised. Packages will be released for: Packages for: Plant supply Plant installation Topsoil supply Topsoil respread Herbicide treatment Mulch supply Dry and wet plant hire Labour hire</div>	<div>Landscaping design is not currently finalised. Packages will be released for: Packages for: Plant supply Plant installation Topsoil supply Topsoil respread Herbicide treatment Mulch supply Dry and wet plant hire Labour hire</div>



# Road furniture



Section 21   Paris / Clifton and Section 22   Raymond Road	
Scope:	Signage, Lines, Grabs/Bollards. Fencing
Delivery strategy:	Multiple sub-contract packages
Contract type:	Schedule of rates and lump sum
Timing:	Mid 2023
Package name:	Line marking
Description of works:	Installation of road deliniation
Scope:	Painted and thermoplastic pavement markings
Start date:	Mid 2023
Finish date:	Early 2024
Package release:	TBC
Package name:	Signage
Description of works:	Supply and install road signage
Scope:	Installation of minor and major road signs and posts
Start date:	Mid 2023
Finish date:	Early 2024
Package release:	TBC
Package name:	E&ITS
Description of works:	Street lighting and intelligent transport systems (CCTV, loops and cabinets)
Scope:	Supply and installation of E&ITS infrastructure
Start date:	October 2022
Finish date:	2024
Package release:	June 2022

Section 23   South Western Highway and Section 24   Discovery Road	
Scope:	Signage, Lines, Grabs/Bollards. Fencing
Delivery strategy:	Multiple sub-contract packages
Contract type:	Schedule of rates and lump sum
Timing:	Early 2023
Package name:	Line marking
Description of works:	Installation of road deliniation
Scope:	Painted and thermoplastic pavement markings
Start date:	Mid 2023
Finish date:	Early 2024
Package release:	TBC
Package name:	Signage
Description of works:	Supply and install road signage
Scope:	Installation of minor and major road signs and posts
Start date:	Mid 2023
Finish date:	Early 2024
Package release:	TBC
Package name:	Signage
Description of works:	Supply and install road signage
Scope:	Installation of minor and major road signs and posts
Start date:	Mid 2023
Finish date:	Early 2024
Package release:	TBC

Section 31   Lillydale Road and Section 32   Bussell Highway	
Scope:	Signage, Lines, Grabs/Bollards. Fencing
Delivery strategy:	Multiple sub-contract packages
Contract type:	Schedule of rates and lump sum
Timing:	Late 2023
Package name:	Line marking
Description of works:	Installation of road deliniation
Scope:	Painted and thermoplastic pavement markings
Start date:	Mid 2023
Finish date:	Early 2024
Package release:	TBC
Package name:	Signage
Description of works:	Supply and install road signage
Scope:	Installation of minor and major road signs and posts
Start date:	Mid 2023
Finish date:	Early 2024
Package release:	TBC
Package name:	Signage
Description of works:	Supply and install road signage
Scope:	Installation of minor and major road signs and posts
Start date:	Mid 2023
Finish date:	Early 2024
Package release:	TBC

Local roads



	Section 22   Treendale Road		Section 24   Discovery Road/Harris Rd South		Section 24   Discovery Road/ Brysinda Rd North		Section 24   Martin-Pelusey Rd upgrade		Section 24   Moore Rd extension		Section 11   PSP Alignment		Section 31   Lillydale Road		Section 32   Bussell Highway
Scope	15,800 m3 Earthworks		63,700 m3 Earthworks		122,700 m3 Earthworks		87,360 m3 Earthworks		22,000 m3 Earthworks		60,000 m3 Earthworks		36,200 m3 Earthworks		15,800 m3 Earthworks
	141Im Culverts RCP & RCBC		195Im Culverts RCP & RCBC		370Im Culverts RCP & RCBC		192Im Culverts RCP & RCB		124Im Pit & Pipe		200Im Culverts RCP & RCB		550Im Pit & Pipe		141Im Culverts RCP & RCBC
	11,095 m2 Pavements		301Im Pit & Pipe		342Im Pit & Pipe		703Im Pit & Pipe		15,500 m2 Pavements		16,000 m2 Pavements		22,080 m2 Pavements		11,095 m2 Pavements
			28,300 m2 Pavements		56,000 m2 Pavements		38,300 m2 Pavements								
Start date	1 October 2022		July 2022		September 2022		24 April 2023		27 February 2023		1 February 2023		July 2023		June 2022
Finish date	May 2023		20 December 2022		1 March 2023		12 January 2024		20 December 2023		1 December 2023		10 April 2024		January 2024
Package released to market	September 2022		Awarded to BCP commenced 18 July 2022		In progress with Fulton Hogan		27 February 2023		October 2022		November 2022		January 2023		December 2022