

Albany Ring Road **Menang Drive and Chester Pass Road Flyover**

Bridge works making strong progress



Earthworks and MSE panel installation taking shape

Construction of the Menang Drive and Chester Pass Road Flyover is making strong progress.

The team has taken advantage of the drier summer and autumn conditions, undertaking over 50% of the extensive bulk earthworks to form the embankments for the new flyover on each side of Chester Pass Road.

This material is being gradually compacted in layers, which will remain in place over winter, providing a firm foundation on which to build the new flyover ramps. Earthworks will

recommence in October, when weather conditions improve.

Bridge works are also making good progress, with concrete footings in place on both sides of Chester Pass Road.

Road users on Chester Pass Road will also notice the ongoing installation of Mechanically Stabilised Earth (MSE) panels on both sides of the road. These panels will continue to be backfilled over the coming months, in preparation for bridge beam installation towards the end of the year.

What can road users expect during construction?

With earthworks slowing down over winter, there will be fewer truck movements in and around the site.

Other construction activity continues to take place away from Chester Pass Road, however, on occasions, crews are working in the vicinity of the road and machinery is required to enter and exit the compound. For these reasons, a reduced speed limit of 60km/h is currently in operation on Chester Pass Road between Willyung Road and south of Greatrex Road.

A minor lane shift is also in place between Menang Drive and Greatrex Road.

Road users are encouraged to drive with care and be aware of the modified traffic conditions.

Further information

To find out more about the Menang Drive and Chester Pass Road Flyover or to speak to a member of our Project team, please contact us on 138 138 or via email at enquiries@mainroads.wa.gov.au