



This project update contains information regarding the current and future works taking place on the Bunbury Outer Ring Road (BORR) project. Information within this update is current as of July 2023 and is subject to change. For the most recent updates available, visit the Main Roads BORR website or the BORR Community Facebook Group.

An Update on BORR

The Bunbury Outer Ring Road (BORR) has reached a key milestone of 50 per cent completion! Check out the recent drone footage below to see how BORR is coming to life.

The month of July has seen numerous achievements on the project, specifically on the Mega-Bridge with installation of the first precast headstock, 80 per cent of columns being placed into position and all 45 piles completed. The fauna underpass at the embankment near Paris Road is now finished and a sustainability trial has been rolled out that uses recycled mulch compost to prevent soil erosion. Additionally, tee-roff beams are now installed at the Raymond and South West Highway intersection with the Paris-Clifton interchange and Mega-Bridge scheduled next.

It's not just about what's going up, however, with the first of two opportunities to lay pavement recently coming to an end. Between December 2022 and April 2023, approximately 13.2 kilometres of the main alignment was completed, along with some local roads. The second opportunity to lay pavement is soon to begin once the warmer months kick in.

While there's been plenty of change on the road itself, BORR has also continued to change the lives of participants in the Yaka Dandjoo sustainable employment program, which saw its most recent cohort of graduates complete the course in July. This brings the total number of graduates up to 151.

Link to drone footage: [June_Drone edit.mp4](#)



A bird's eye view of BORR

FOGO Sustainability Project

As part of an exciting new sustainability trial, a new and locally procured mix of Food Organics Garden Organics (FOGO) is being applied to prevent erosion along BORR.

[Click to learn more.](#)



Mega-Bridge takes a Mega Step

With all piles now completed and most of the columns and piers in place, the Mega-Bridge running over Golding Crescent and Boyanup-Bicton Road is taking shape.

[Click to learn more.](#)



First Precast Headstock in Place

The first of 11 massive 67-tonne precast headstocks have now been craned and carried into position. With each headstock measuring 21 metres in length, it's no mean feat to lift these enormous structures into the right spot.

[Click here to learn more.](#)



Over 150 Yaka Dandjoo Graduates

The Yaka Dandjoo ready-for-work program has now seen its tenth cohort of graduates come through the program. The 16 most recent graduates are now ready and trained to pursue long-term, life-changing employment opportunities. After this graduation, the total number of successful program participants is 151.

[Click here to learn more.](#)



For more information on the Bunbury Outer Ring Road

If you have any questions, please contact **138 138** or email enquiries@mainroads.wa.gov.au.