



This update contains information regarding the current and future works happening on the Bunbury Outer Ring Road (BORR) project. Information in this update is current as of April 2023 and is subject to change. For the most recent updates visit the Main Roads BORR website or visit the Bunbury Outer Ring Road Community Facebook Group.

Project update

Construction progress is accelerating across the Bunbury Outer Ring Road with the project now over 40% complete.

The concrete pour for the bridge deck at the Raymond Road interchange has concluded. This follows the bridge beam installation at the same site which took place in February. More information on this project milestone can be found below.

At the Paris Road and Clifton Road interchange, preparations have begun for the second stage of the Forrest Highway traffic switch. The next stage of work, which is currently planned to be implemented in mid-2023, requires all traffic on Forrest Highway to be temporarily moved onto the new permanent southbound carriageway. This will allow the project team to effectively complete the remaining construction activities on the western side of the interchange and build the new and permanent northbound carriageway.

Further south, foundation preparation has been completed and the sand placement and compaction process has started for Brysinda Road. This is a new road which will link Martin Pellusey and Discovery Road (formerly Wireless Road).



Activities onsite at the Paris Road and Clifton Road interchange

Making headway on BORR with concrete headwalls

North of the Raymond Road interchange, ten precast concrete headwalls have been delivered to site which will be installed along the road drainage network. These are just some of the 300 headwalls that will be installed along the alignment between the Paris/Clifton Road interchange and the 'mega-bridge' at Boyanup-Picton Road.



[Click here to learn more.](#)

Double the fun at the latest Yaka Dandjoo graduation

The Yaka Dandjoo 'Sustainable Employment' program had another two cohorts graduate last month. These were the eighth and ninth groups to complete the course, with a total of 38 people graduating. Since the program inception in October 2021, an impressive 140 people have graduated.



[Click here to learn more.](#)

For more information on the Bunbury Outer Ring Road

If you have any questions, please contact **138 138** or email enquiries@mainroads.wa.gov.au.