

OSOM Transport Management Plan Coversheet

Oversize and/or Overmass (OSOM TMP)

The following coversheet is to be completed and submitted with all OSOM Transport Management Plans. This coversheet will assist you in ensuring all aspects of the submitted OSOM TMP have been addressed in line with Main Roads Guidelines for Preparing a Transport Management Plan for an OSOM movement. Failure to take into account all the requirements will result in the OSOM TMP being returned and delaying the acceptance process.

Please complete Part A of this form, confirm Parts B, C, E, F, G and I (Parts D & H should be addressed if applicable) have been addressed within your OSOM TMP and sign the declaration in Part J.

P	art A - Operator and Route	Information		
1.	Transport operator detail	s	4.	Route details Departure address (include longitude and latitude)
	Address			Destination address (include longitude and latitude)
	Address			
				Proposed route
	ABN			
2.	Contact person details Name			
	Phone	Fax		
	Email			
3.	Load combination details	_		
	Width (in 2 decimal places)	Length (in 2 decimal places)		Where the OSOM movement requires more than one day / night of travel, break the route into stages identifying the
	Height (in 2 decimal places)	Mass (in 2 decimal places)		start and finish locations for each stage (i.e. Parking bay 11, Great Northern Hwy, Karijini Drive, Parking bay 32).
			5.	OSOM Transport Management Plan (tick applicable)
	Load description (make & mod	lel if machinery)		Submit your OSOM TMP with this application by addressing parts B, C, E, F, G and I provided on the following pages. Parts D and H to be addressed if applicable.
				Where a section or criteria within a section is not required to be addressed, provide an explanation in the text box below the particular section.
			1	

Monday to Friday 8.30am to 4.30pm *(excluding Public Holidays)*Heavy Vehicle Services Main Roads WA
PO Box 374 | WELSHPOOL DC | WA 6986 | Telephone 138 486 | Fax (08) 9475 8455

www.mainroads.wa.gov.au

Contact Details

Transport Management Plan Coversheet - Oversize and/or Overmass (OSOM)

art B - Project Scope	Part E - Route Survey
Include background information on the transportation task (i.e. new mine site, mine site expansion, maintenance program, wind farm etc.)	A detailed route survey is to be be included in the OSOM TMP or accompany the OSOM TMP, taking into account the following:
Provide information on the project location, including map of the location and route.	Identify all obstacles and pinch points on the proposed route, including (if applicable):
Include duration of the project (single movement of OSOM load, six months, twelve months etc.).	 Road widths Guard rail widths Guard rail heights Traffic signals
Include how many movements in total will be required to complete the transportation task.	Power polesLight polesStreet signageRoadside parking
Part C - Vehicle/Combination and Load details	- Noauside parking
Side, front and rear elevation drawings showing the full dimensions (width, length, height, rear projection, mass) of the largest load and the vehicle/combination transporting the load.	Identify all overhead structures (other than live power lines), including height and safety buffer available. If vehicle is required to lower prior to traversing under the structure, include the procedure to be followed by the pilot(s) and driver(s).
For overmass combination - the drawing(s) must also show individual axle spacing's, ground contact width, ground clearance and the required axle mass for each individual axle / axle group, including the net weight of load and gross mass of the combination.	Identify any contraflow movements and provide Traffic Guidance Scheme(s) showing how the contraflow movement(s) will be managed. Identify where power lines are present on the
Details of the load type.	proposed route and approvals have been provided by cable operator confirming Oversize load can safely traverse under the power line(s) or a line lift crew is
Additional equipment and or parts included or removed for transportation.	
	Include swept path analysis of all intersection / interchanges on the proposed route showing the largest Oversize vehicle traversing through each intersection / interchange.
art D - Engineering Certification	
Does the load exceed 8.5 metres in width, 8.5 metres high, has a high centre of gravity or has been requested by Main Roads Heavy Vehicle Services, then an engineering certification (provided by a suitably qualified engineer) is to be included in the OSOM TMP, addressing the following:	Part F - Risk Management Plans and Procedures
Confirmation of the centre of gravity of the load.	Detail the plans and procedures that will be in place to safely manage situations identified within the route survey that
Supports are adequate.	require traffic management or other special arrangements to manoeuvre around road infrastructure, including:
Load restraints and connection points are adequate for the load and suitably rated.	Traffic Guidance Schemes showing positioning of Pilots, traffic management signage and personnel,
Vehicle combination and load are safe for road transport.	including methodology to manage other road users. Provide detail of all special arrangements where the
Route is suitable and has been investigated for any gradients, cambers, curbing etc. which may impact the safe movement of the load.	OSOM load must manoeuvre around road infrastructure, such as roundabouts, traffic signals, lighting, intersections etc.
If the load will be impacted by strong winds, acceleration limitations etc. Provide a detailed plan of	Procedure for managing bridge crossings.
how this will be addressed prior to departure (i.e. measuring wind speed etc.).	Procedure for managing merging traffic (if applicable).
	Procedure for managing vehicles stopped in emergency lanes or on the roadside.
	continued page 3

Transport Management Plan Coversheet - Oversize and/or Overmass (OSOM)

	Procedure for removing and reinstating roadside	Part H - Stakeholder and Community Engagement
	furniture, such as street signage, traffic signals or lighting. Include in the OSOM TMP a register identifying the following:	Where the movement may significantly impact other road users or businesses (i.e. road closure) in a particular area, stakeholder and community engagement must be
	- Road name - SLK point	undertaken to provide advance warning of the disruption. This may include:
	- Item description (i.e. stop sign, traffic signal etc.)	Letter drop.
	Position (i.e. Median, LHS, RHS, Both).Check box (Removed)Check box (Installed)	Newspaper advertisement(s).
	Procedure to clear traffic following or oncoming traffic safely around the OSOM load.	Radio announcement(s). Variable Message Board(s) (VMS).
	Procedure where kerbs / mediums, verges, drains or underground services are being mounted or driven over, include protective measures being put in place and asset owner approval (if required). Procedure where a night time rolling roadblock is	Note - more than one form of engagement may be required to provide sufficient notification to road users of the impending movement of the OSOM load (i.e. where a night time rolling road block is required, Newspaper advertisements, Radio announcements and VMS boards would be required). A transcript should be included in the OSOM TMP for each form of engagement.
	required (where load width exceeds 8.5 metres). Include the methodology for each stage (i.e. how each section of road will be closed, location of traffic management, process for flushing traffic etc.)	
	Pre movement toolbox briefing procedure to ensure all	Part I - Other Approvals
	parties understand their roles and responsibilities.	Where other approvals are required, such as power cable provider, railway crossing provider etc. copies of approvals must be included in the OSOM TMP. Indicate below which approval(s) are included: Cable Operator(s).
Part G	i - Contingency Plans	Railway crossing provider.
Con	tingency plans must be included in the OSOM TMP to	Other.
man	age the following situations:	Part J - Applicant Declaration
	Schedule identifying the stages of the movement and the time each stage is expected to be completed in, with a contingency plan in the event the stage(s) have not been completed within the expected time to avoid breach of curfew conditions.	The information given in this application is complete, true and correct in every detail. I understand that failure to provide complete, true and correct information in this application will result in the application not being processed or refused. I understand the assessment process may take up to four weeks.
	Procedure for managing changes in weather conditions that may adversely affect the stability and safety of the load, such as excessive wind speed.	Operator or Contact person
	Procedure for managing poor visibility resulting from smoke or fog, where the OSOM movement will be required to cease.	Position in Company Signature
	Procedure for managing mechanical failure / breakdown, including the provision of the following where applicable:	Date
	- Like for like prime mover	Part K - Lodging your form
	Service vehicleCrane on standby in case of retrieval	Prior to submitting this completed form and all required documentation, check to ensure all the requirements outlined within this document have been included in the OSOM TMP.
	Procedure for managing an accident or incident, including emergency procedures, identifying who to notify dependant on the incident type.	Failure to address all the listed requirements may result in the OSOM TMP being returned with a request for further information, which will delay the permit approval process.
		Email to: permit.applications@mainroads.wa.gov.au
		For further information on OSOM TMPs, please contact the Heavy Vehicle Helpdesk on 138 486 or email hvo@mainroads.wa.gov.au .